

Declaration of Responsibility for Erosion Control

Pursuant to the Hendricks County Storm Water Ordinance No. 2004-43, Chapter #4, an individual project disturbing less than one (1) acre of land is required to complete this form and comply with said Ordinance .

Accountable Party (AP) _____ Project Type _____
(AP) E-mail _____ (AP) Phone _____
Address of Lot _____
Contractor Name (**REQUIRED**) _____
Contractor Address (**REQUIRED**) _____ City _____ ST _____ Zip _____

Amount of soil surface to be disturbed (sq. ft.) (**REQUIRED**) _____

As the Accountable Party named above, I indicate with my signature below, that I accept responsibility for erosion and sediment control on the above-described lot. This responsibility includes acceptance of ownership and maintenance of the erosion and sediment control practices on this lot and/or any other BMP necessary to comply with, said ordinance including but not limited to:

- 1) A stable construction entrance with Geotextile and stone.
- 2) Installation of perimeter erosion and sediment control measures PRIOR to land disturbance
- 3) Minimize and clean-up (DAILY), sediment tracked or washed onto roads and streets. Flushing with water is NOT allowed.
- 4) Repair and stabilize any adjacent property disturbed during construction, including maintenance of swales on sides and rear of lots. If you need to access an adjacent property's during construction you must have a written permission from the landowner before construction can begin.
- 5) Concrete trucks , stucco work, hand tools and equipment must be washed out in an approved container. (Not on the ground)
- 6) Soil left idle 7 days or more must be stabilized with erosion control blankets or seed and straw.

The Hendricks County Clean Water Department (317-718-6068) must be notified 48 hours before construction begins and 3 to 4 days prior to seeking a Certificate of Occupancy, for a Final Clean Water inspection. The person who signs this agreement, is responsible for installation and maintenance of all erosion and sediment control measures until the site has been graded, mulched, seeded, and stabilized, and a final inspection performed by the Clean Water Department. The email address listed above will receive all communication pertaining to the lot (inspection reports, violation notices, fines) If temperatures do not allow for growth of seedlings, all Erosion Control measures (perimeter silt fence) should remain in place and a Temp C/O will be issued. The permittee will be responsible for final seeding as soon as weather permits. A provision is allowed whereby a permittee can transfer permit accountability to another party by completing a "Transfer of Ownership" form and providing written consent from both parties. If a homeowner wishes to complete the "Transfer of Ownership" agreement understand the contractor will only receive a "Temp C/O" until the project is final.

I understand this Declaration is enforced through the Hendricks County Clean Water Department and violation may result in fines, stop work orders and/or any action described within the cited Ordinance. As the responsible permit holder, I will advise and direct persons engaging in construction activities on this site of these requirements and accept responsibility for actions or violations thereof. I also attest to the location of this improvement, to be outside of all easements, and the accuracy of all information provided.

Dated this _____ day of _____ 20____ .

Authorized Signature

Printed Name